

AVON

60 West Main St. Avon, CT 06001-3719 www.avonct.gov

POLICE, FIRE & MEDICAL EMERGENCY - 911

TOWN MANAGER'S OFFICE Tel. (860) 409-4300 Fax (860) 409-4368

ASST. to the TOWN MANAGER

Tel. (860) 409-4377 Fax (860) 409-4368

ACCOUNTING

Tel. (860) 409-4339 Fax (860) 677-2847

ASSESSOR'S OFFICE

Tel. (860) 409-4335 Fax (860) 409-4366 BUILDING DEPARTMENT

Tel. (860) 409-4316 Fax (860) 409-4321

COLLECTOR OF REVENUE Tel. (860) 409-4306 Fax (860) 677-8428

ENGINEERING DEPARTMENT Tel. (860) 409-4322

Fax (860) 409-4364

FINANCE DEPARTMENT Tel. (860) 409-4339 Fax (860) 409-4366

FIRE MARSHAL Tel. (860) 409-4319 Fax (860) 409-4321

HUMAN RESOURCES Tel. (860) 409-4303 Fax (860) 409-4366

LANDFILL 281 Huckleberry Hill Rd.

Tel. (860) 673-3677 PLANNING & ZONING

Tel. (860) 409-4328 Fax (860) 409-4375

POLICE DEPARTMENT Tel. (860) 409-4200 Fax (860) 409-4206

PROBATE Tel. (860) 658-3277 Fax (860) 658-3204

PUBLIC LIBRARY 281 Country Club Road Tel. (860) 673-9712 Fax (860) 675-6364

PUBLIC WORKS 11 Arch Road Tel. (860) 673-6151 Fax (860) 673-0338

RECREATION AND PARKS Tel. (860) 409-4332 Fax (860) 409-4334 Cancellation (860) 409-4365

REGISTRAR OF VOTERS Tel. (860) 409-4350 Fax (860) 409-4368

SOCIAL SERVICES Tel. (860) 409-4346 Fax (860) 409-4366

TOWN CLERK Tel. (860) 409-4310 Fax (860) 677-8428

TDD-HEARING IMPAIRED Tel. (860) 409-4361

April 4, 2018

Re: Project Update - Winding Lane / Stony Corners North Sanitary Sewers

Dear Resident,

This letter is primarily aimed at residents in the second phase of the sewer project area but has information all in the neighborhood may find useful.

It's Spring and time to send out an update regarding the status of the sewer project. You may have seen the contractor on the street restoring lawns, repairing pavement, and working on other items. Next week the system will be flushed, tested and videoed. If the system passes all tests (unlikely), it will be approved for flow which means that we will allow connections to it. If it does not pass all tests, the contractor will have to remedy the imperfections, and retest those areas that did not pass. This will likely take 1-2 weeks.

Other work needed to be completed includes additional lawn restoration, repair of some irrigation lines, additional pavement restoration, and off-site work at our Thompson Road property where excess material from the excavation was brought. The contractor has committed to completing these efforts by the middle of May which should facilitate lawn growth nicely.

Regarding the benefit assessment, once all of the invoices have been approved and paid, resulting in the final costs of the project, the Avon Water Pollution Control Authority will conduct a public hearing. Residents will be sent a registered letter notifying them of the meeting in advance per State statutes.

The contractor for the South project also has one remaining item to complete their work. We are working with the contractor to get that completed as soon as possible also.

Please look to the Town's website under the following link: http://www.avonct.gov/engineering-sewer-and-gis-department/pages/winding-lane-stonycorners-sewer-project for additional information such as approval for flow.

Thank you for your patience.

Sincerely,

Lawrence E. Baril, P.E., GISP

Town Engineer

C: Brandon Robertson, Town Manager

N:\ENGINEERING_STREET FILES\WINDING LANE\CORRESPONDENCE\TO\RESIDENTS\WINDING LANE STONY CORNERS NORTH UPDATE LETTER.DOCX