DEEPWOOD DRIVE/NEW ROAD DRAINAGE		
	We have been experiencing more frequent and intense storm events over the past decade which force us to design and make immediate improvements to remedy wash outs, etc. Funding is requested to make more immediate repairs to the system	
Project Description	that flows from Deepwood Drive to New Road to the Farmington River. This system has been problematic for over a decade.	
Project Appropriation	\$275,000.00	
Project Manager	Larry Baril, Town Engineer	
	At this time the design work for this project is essentially complete. Staff continue to try to arrange a meeting with the MDC	
Key Accomplishments & Next	to discuss accessibility to the lower part of the project as the access point requires crossing an MDC easement. This has been	
Steps	challenging.	

	BUILDING #1 FLOOD PREVENTION
	The Avon Room sustained flood damage during Hurricane Ida in August. The Town engaged Fuss & O'Neill to study the brook and the Avon Room and make recommendations to prevent future flooding. The report recommends \$50K in remediation work including a flood resistent door or barrier, removal of silt from the brook itself and the installation/reconstruction of a
Project Description	retaining wall.
Project Appropriation	\$50,000.00
Appropriation Spent	\$8,720.00
Project Manager	Bruce Williams, Director of Public Works
Key Accomplishments & Next	Final step is to repair fallen stone section of wall directly behind Building 1. Request to repair wall was sent to Hiram (P&Z),
Steps	Emily (P&Z), and Larry (ENG) on 11/14/2022.
	SENIOR CENTER HVAC SYSTEM REPLACEMENT
	This project will replace the Senior Center's air handlers and condenser units. The system is original to the building and has
	exceeded its useful life. As of this writing, two of the six units have failed. These units serve the Community Room space which
Project Description	serves as a cooling center in the summer months and a warming center in the winter.
Project Appropriation	\$140,000.00
Appropriation Spent	\$62.09
Project Manager	Bruce Williams, Director of Public Works
Key Accomplishments & Next	
Steps	The new work requires a stamped drawing from a licensed Engineer. Currently soliciting 3 estimates to provide services.

TOWN-WIDE FIBER NETWORK EXPANSION	
	The project will link approximately 20 Town and Board of Education facilities via fiber optic network. The project will benefit residents and Town and Board of Education staff by providing a broadband connection that can reach virtually unlimited speeds with low lag time. The project will provide more resilient, reliable and secure connections for Town operations. The Town anticipates that the project will result in significant annual operating savings as it will allow for the sharing and
Project Description	consolidation of technological resources across facilities. An initial \$25,000 has been appropriated to fund the submission of a pole attachment application. The Town has been awarded \$700,000 in state Urban Act Grant Funding to complete the installation of the fiber network and we anticipate that Town ARPA funding will cover the balance.
Project Appropriation	\$939,000.00
Appropriation Spent to Date	\$133,893.92
Project Manager	Glenn Grube, IT Committee Chairperson
K. A. W. P. L. W. G. N. J.	Sertex reports that field study and design work is complete and the pole applications are being submitted. We will be invoiced
Key Accomplishments & Next	for pole attachment fees from Sertex as they pay them. Also, new wifi access points purchased for this project were deployed
Steps	around the Town Hall campus, extending and improving the staff and guest wireless networks.

AHS VARIABLE AIR VOLUME UNITS		
	A variable air volume (VAV) box is a part of an HVAC system. The VAV regulates the volume of the air to the room by opening or closing the damper, thus controlling the amount of air directed to the room. The high school's VAVs are 25 years old. The	
Project Description	Board of Education would plan to replace all of the building's VAVs over the course of two summers.	
Project Appropriation	\$341,000.00	
Appropriation Spent to Date	\$156,481.45	
Project Manager	Myles Altimus, BOE Director of Operations	
Key Accomplishments & Next		
Steps	Phase I completed. Phase II will be scheduled for Summer 2024.	

BOE DISTRICT-WIDE LIBRARY CARPET REPLACEMENT		
	The Board of Education is requesting funding to replace the carpet tiles in the library spaces. These older carpets cannot be cleaned well, resulting in the collection of bacteria and viruses. New carpet technology allows for easier cleaning and disinfecting. The library spaces are where students congregate and sit on the floor, especially in grades PK-6. In the absence	
Project Description	of ARPA funding, this project will continue to be a priority of the Board in future capital budgets.	
Project Appropriation	\$280,000.00	
Appropriation Spent to Date	\$141,512.67	
Project Manager	Myles Altimus, BOE Director of Operations	
Key Accomplishments & Next	RBS, PGS, and TBS: Main Library Floor completed Summer 2022. AMS and AHS Main Floors and RBS, TBS, and PGS library	
	classrooms/offices and associated spaces completed. Remaining spaces to be scheduled for Summer 2024	

BICYCLE & PEDESTRIAN MASTER PLAN		
	In December 2022, the Town Council awarded a contract to SLR International Corporation to develop a town-wide Bicycle & Pedestrian Master Plan. The goals of the plan are to improve mobility, connectivity, recreational opportunities and public health. The plan will also aim to enhance sustainability by encouraging non-motorized or public transportation options. Project deliverables will include a prioritized list of recommendations for new or improved bicycle and pedestrian connections and facilities, along with policy and operational recommendations. The project is anticipated to take about a year to complete. The consultant's scope of work includes a robust public involvement process.	
Project Appropriation	\$75,000.00	
Project Manager	Hiram Peck, Director of Planning & Community Development	
Key Accomplishments & Next		
Steps	An item is included on the March agenda for the Council to review submitted comments and to consider adoption of the plan	

ZONING REGULATIONS UPDATES	
Project Description	The Town's Zoning Regulations were originally adopted on October 21, 1957 and have not been holistically reviewed or revised since that time. Sections of the Regulations have been modified over the years, most recently in 2021. These periodic, segmented revisions have resulted in a number of inconsistencies and contradictions throughout the document. The existing regulations also contain a number of outdated zoning concepts that are no longer relevant to modern municipal planning. The Town has engaged a consultant to perform a comprehensive review, update and reformatting of the Town's Zoning Regulations.
Project Appropriation	\$ 45,000 (plus \$50,000 in FY23 capital budget)
Project Manager	Hiram Peck, Director of Planning & Community Development
	The Zoning Reg revision consultant will be meeting with the PZC on March 5 to solidify certain formatting approaches. Upon completion of that meeting and discussion, the consultant will continue with reorganization and redrafting Of sections 4 through end.
Key Accomplishments & Next	The schedule of this entire program has been extended to allow for proper staff, Commission and public review prior to final
Steps	adoption, prior to June 30.